EXTENSION OF TIME PROPOSAL

1	Name of work	Providing CC Roads at G. Krishna Murthy House Road OPP Venugopalaswamy Temple in Ward no. 10 (Doddabommasandra) V. Byrasandra
2	Amount of Work Portion	
3	Estimated Cost	13.62 Lakhs
4	Name of contractor	K. Ramesh Kumar
5	Agreement No.	515 Dated : 24/2/14
6	No. and date under which work order issued	EE/BTP/BBMP/ PMT 515/2013-14
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	270 days
13	Work carried out during 2nd extension	
14	Time now applied for	-
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB work under progress at the site spot delayed in completion of work. for Kind approval with out penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

To be penalty for delayed period

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092